CONFIDENTIAL INSPECTION REPORT - PIPELINE SECTOR 7G
Date: 2026-08-25 | Auditor: Senior Integrity Specialist M. Vance
Asset ID: GAS-TRANSMISSION-PIPE-992

1. OBSERVATIONS:
- Section 42B: Severe external galvanic corrosion detected over 3.4 meters.
- Wall thickness measured at 3.1mm (allowable minimum: 4.8mm).
- Operating pressure currently 85 bar (exceeds safe threshold for measured thickness).

2. IMMEDIATE DIRECTIVE:
- Immediate pressure reduction to 40 bar required within 6 hours.
- Emergency composite sleeve installation mandatory within 48 hours.